

Work	[month]	Plan-A						Plan-B							
		iLCGT		Half-cryo		Full-cryo		iLCGT		Half-cryo		Full-cryo			
		#	[month]	#	[month]	#	[month]	#	[month]	#	[month]	#	[month]		
Type-B chamber set	0.3	7	2.1		0		0	11	3.3		0		0		0
Type-A chamber set	0.3	4	1.2		0		0		0		0		0		0
Cryostat set	0.5		0	2	1	2	1		0		0	2	1		0
Shield pipe set	0.2		0	2	0.4	2	0.4		0	2	0.4	2	0.4		0
Pre-isolator Set	0.3	11	3.3		0		0	11	3.3		0		0	4	1.2
GASF set	0.05	23	1.15	2	0.1	2	0.1	11	0.55		0	2	0.1	14	0.7
Payload set	0.2	11	2.2	2	0.4	2	0.4	11	2.2		0	2	0.4	2	0.4
IP adjust	0.5	11	5.5		0		0	11	5.5		0		0	4	2
GASF adjust	0.1	23	2.3	2	0.2	2	0.2	11	1.1		0	2	0.2	14	1.4
Payload adjust	0.1	11	1.1	2	0.2	2	0.2	11	1.1		0	2	0.2	2	0.2
Final alignment	0.2	11	2.2	2	0.4	2	0.4	11	2.2	2	0.4	2	0.4		0
Thermal connection	0.2		0	2	0.4	2	0.4		0		0	2	0.4	2	0.4
Type-A' chamber removal	0.2		0	2	0.4	2	0.4		0		0		0		0
Type-B chamber removal	0.2		0		0		0		0	2	0.4	2	0.4		0
Pipe removal	0.1		0	2	0.2	2	0.2		0	2	0.2	2	0.2		0
Total			21.05		3.7		3.7		19.25		1.4		3.7		6.3